

Exhibit E

**ICC Docket No. 12-0298, Cover page and page 8 from Direct
Testimony on Rehearing of ComEd Witness R. O'Toole, ComEd
Exhibit 16.0 REVISED**

STATE OF ILLINOIS
ILLINOIS COMMERCE COMMISSION

COMMONWEALTH EDISON COMPANY	:	
	:	
Petition for Statutory Approval of a Smart Grid	:	No. 12-0298
Advanced Metering Infrastructure Deployment	:	On Rehearing
Plan pursuant to Section 16-108.6 of the Public	:	
Utilities Act	:	

Direct Testimony on Rehearing of
RICHARD O'TOOLE
 Director,
 Advanced Metering Infrastructure Deployment Plan
 Commonwealth Edison Company

158 Q. Section 16-108.6(c)(3) of the Public Utilities Act provides that one of the items an
159 AMI plan shall contain “is a deployment schedule and plan that includes
160 deployment of AMI to all customers for a participating utility”² What revised
161 schedule is ComEd proposing for full deployment of AMI meters on rehearing?

162 A. Under the revised deployment schedule meter installation will now begin in January of
163 2015 (instead of September of 2012) and conclude in December of 2021. Installations
164 are planned to ramp-up in 2016 to approximately 846,000 meters for two years, continue
165 at 700,000 meters in 2018, then decline to 485,000 meters in 2019, 377,000 meters in
166 2020, and 275,000 meters in 2021, as indicated in the table below:

Revised AMI Deployment Schedule (000's omitted)

	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	TOTAL
Original	131	385	536	531	460	497	448	401	351	289	4029
Revised	0	0	0	500	846	846	700	485	377	275	4029

167

168 Q. Has ComEd developed a revised deployment schedule by operating center?

169 A. Yes. The overall revised deployment schedule described above is shown on an operating
170 center basis in the table below:

² 220 ILCS 5/16-108.6(c)(3).